

**CTE MODULAR COMPLEX  
PHASE 1 & PHASE 2**

**PROJECT SCHEDULE**

<b>Advertisement Period</b>	<b>February 10, 2022</b>
<b>Mandatory On-site Job Walk</b>	<b>February 18, 2022; 9:00 am</b>
<b>RFI's for Clarification Due to District</b>	<b>February 25, 2022; 5:00 pm</b>
<b>RFI Response to Contractors Due</b>	<b>March 2, 2022</b>
<b>Bid Due</b>	<b>March 8, 2022; 2:00 pm</b>
<b>Bid Opening</b> <i>(Bldg. A Board Room)</i>	<b>March 8, 2022; 2:00 pm</b>
<b>Issue Notice of Intent to Proceed</b>	<b>March 9, 2022</b>
<b>Board Meeting for Approval</b>	<b>March 16, 2022</b>
<b>Issue Notice to Proceed</b>	<b>March 17, 2022</b>
<b>Construction Start</b>	<b>March 21, 2022</b>
<b>Construction Substantial Completion</b>	<b>October 1, 2022</b>

**Westberg White Architecture: Jon Gomer and John Neel**

**RFI's emailed to:**

[jgomer@wwarch.com](mailto:jgomer@wwarch.com)

[jneel@wwarch.com](mailto:jneel@wwarch.com)

[Facilities-Construction@barstow.edu](mailto:Facilities-Construction@barstow.edu)